










Small Site Erosion and Sediment Control Plan			
Site address:			
ESCP Date:			
Person responsible for implementing this ESCP:			
Contact Phone:			
Property size (m ²):			
Max. area of exposed soil (m ²):			
Max. slope length (m):			
Average slope:			
Up-slope catchment size (ha): .			
<ol style="list-style-type: none"> 1. All erosion and sediment control measures to be installed prior to commencement of earthworks. 2. All erosion and sediment controls to be inspected each working day and maintained in good working order. 3. All ground cover vegetation outside the building area to be preserved during the building phase. 4. Stockpiles to be covered with an impervious sheet. 5. Roof downpipes to be connected to the permanent stormwater drainage system as soon as possible. 6. All trade activities (eg equipment washing, tile/brick cutting, etc) are to be undertaken in the Trade Activity Zones and in such a way that avoids wash water or wastes discharging off site or into stormwater. 7. All exposed soils to be permanently stabilised as soon as possible. 			
Legend:			
Clean water diversion	 Silt fence		
Runoff diversion	 Super silt fence		
Catchpit Protection		Stockpile area	
Stabilised Entrance		Trade Activity Zone	
Dewatering system		Decanting Earth Bund	